

Pipelines Enbridge inc.
425, 1^{ère} rue S.-O., bureau 3000
Calgary (Alberta) T2P 3L8
Canada
www.enbridge.com

Prabhat Chaturvedi
Spécialiste de la réglementation
CLP, Affaires et droit réglementaire
Tel. : 587-233-6356
Télec. : 403-767-3863
Courriel : prabhat.chaturvedi@enbridge.com



Le 29 juillet 2014

Fichier électronique

Madame Sheri Young
Secrétaire de l'Office
Office national de l'énergie
517, 10^e Avenue S.-O.
Calgary (Alberta) T2R 0A8

Objet : Enbridge Pipelines Inc. (« Enbridge »)
Projet d'inversion de la canalisation 9B et d'accroissement de la capacité de la canalisation 9
Ordonnance XO-E101-003-2014 de l'ONÉ (l'« Ordonnance »)
Dossier n° OF-Fac-Oil-E101-2012-10 02
Demande d'autorisation de mise en service n° 2

Madame,

Enbridge soumet respectueusement par la présente une demande d'autorisation de mise en service partielle pour le projet d'inversion de la canalisation 9B et d'accroissement de la capacité de la canalisation 9 à l'Office national de l'énergie (ONÉ) dans le cadre de la portée de Sarnia « B » au terminal de Sarnia (« Demande »). La canalisation 9A est une canalisation en exploitation desservant actuellement des clients et, il est impératif qu'Enbridge termine l'installation de l'équipement et les activités de démarrage durant les arrêts planifiés. Dans le cadre de la demande, l'arrêt est prévu le 12 août 2014.

Enbridge présentera une série de demandes d'autorisation de mise en service pour l'équipement aux installations du Projet; la demande finale mettra le projet en service. Toutes les demandes précédant la demande d'autorisation de mise en service finale ne concernent que des connexions électriques critiques et des travaux minimes de raccordement de la canalisation devant être finalisés avant la demande finale, afin d'assurer la coordination des arrêts planifiés et de réduire au minimum l'interruption de service. Enbridge s'engage pleinement à respecter toutes les conditions de l'Ordonnance et n'inversera pas le sens de l'écoulement de la canalisation 9 avant d'avoir reçu toutes les approbations relatives aux autorisations de mise en service.

Si l'Office souhaite discuter davantage de cette question, n'hésitez pas à communiquer avec moi au 587-233-6356 ou par courriel à l'adresse prabhat.chaturvedi@enbridge.com ou avec Margery Fowke au 403-266-7907 ou par courriel à l'adresse margery.fowke@enbridge.com.

Veuillez recevoir, Madame, mes salutations distinguées.

A handwritten signature in blue ink, appearing to read 'Prabhat', with a horizontal line underneath.

Prabhat Chaturvedi, ing.
Spécialiste en réglementation
CLP, Affaires juridiques et réglementaires

p. j. Demande d'autorisation de mise en service partielle n° 2



Pipelines Enbridge Inc.

**Demande d'ordonnance en vertu de l'article 47
de la *Loi sur l'Office national de l'énergie*
pour une ordonnance de mise en service des
installations approuvées
En vertu de l'ordonnance XO-E101-003-2014 de l'ONÉ**

**Projet : Inversion de la canalisation 9B et accroissement de la
capacité de la canalisation 9**

**Demande d'autorisation de mise en service
partielle n° 2
(Sarnia « B »)**

Le 29 juillet 2014

Index

1.0.	APERÇU DU PROJET	5
1.1	PORTÉE DES TRAVAUX	5
2.0	NORMES ET CARACTÉRISTIQUES TECHNIQUES	7
3.0	DESCRIPTION DES INSTALLATIONS SOUMISES À DES ESSAIS PAR PRESSION	8
3.1	PRESSIION DE SERVICE MAXIMALE	8
3.2	EMPLACEMENT	8
3.3	SOMMAIRE DES ESSAIS SUR L'ÉQUIPEMENT	8
3.4.1	<i>Série de tests 1</i>	10
3.4.2	<i>Série de tests 2</i>	10
4.0	PERMIS D'EAU AUX FINS DES ESSAIS DE PRESSIION	12
5.0	DÉCLARATION DU GESTIONNAIRE DU PROJET	13

Liste des tableaux

Tableau 3.3-1	Sommaire des essais sur le nouvel équipement du terminal de Sarnia	8
Tableau 3.4-1	Sommaire des essais sur les conduites	9
Tableau 3.4-2	Série d'essais 1 – Sommaire des essais hydrostatiques.....	10
Tableau 3.4-3	Série d'essais 2 – Sommaire des essais hydrostatiques.....	11

Liste des annexes

Annexe 1 – Liste de vérification T du guide de l'Office national de l'énergie

Annexe 2 – Plan des conduites du projet – Terminal de Sarnia

Annexe 3 – Carte aérienne – Terminal de Sarnia

Annexe 4 – Dessins isométriques – Terminal de Sarnia

Annexe 5 – Série d'essais sur l'équipement – Sommaire des essais hydrostatiques

Annexe 6 – Série d'essais 1 – Sommaire des tests hydrostatiques

Annexe 7 – Série d'essais 2 – Sommaire des essais hydrostatiques

1.0. APERÇU DU PROJET

Le 29 novembre 2012, Pipelines Enbridge Inc. (« Enbridge ») a présenté à l'Office national de l'énergie (« ONÉ » ou « Office ») une demande d'autorisation de construction et d'exploitation pour le projet d'inversion de la canalisation 9B et d'accroissement de la capacité de la canalisation 9 (le « Projet ») entre Sarnia, en Ontario et Montréal, au Québec.

Le Projet comprend les ajouts et les modifications nécessaires à l'infrastructure pour accroître la capacité annuelle de la canalisation 9 de 240 000 barils par jour (« bpj ») à 300 000 bpj et inverser le flux du tronçon de pipeline compris entre le poste de North Westover et le terminal de Montréal. Toutes les activités de construction auront lieu aux six installations d'Enbridge existantes : Terminal de Sarnia, poste de North Westover, poste de Hilton, poste de Cardinal, poste de Terrebonne et terminal de Montréal

Conformément à l'approbation reçue de l'Office, l'ordonnance XO-E101-003-2014 de l'ONÉ exigeait une demande d'autorisation de mise en service pour les installations dans le cadre du projet. Cette demande d'autorisation de mise en service partielle comprend une trousse d'autorisation de mise en service, selon la définition à la section 1 Sarnia « B ».

La liste de vérification T du Guide de dépôt de l'ONÉ figure à l'annexe 1 de cette demande.

1.1 PORTÉE DES TRAVAUX

La portée des travaux dans le cadre de cette demande d'autorisation de mise en service partielle comprend les travaux suivants au **terminal de Sarnia** :

1. installation de quatre (4) robinets à papillon à triple excentration de 20 pouces sur le collecteur de conduite existant dans la zone du collecteur 204;
2. installation de deux nouvelles têtes de collecteur de 30 pouces et de colonnes connexes de 20 pouces, une dans la zone du collecteur 202 et une dans la zone du collecteur 203, ainsi que d'un en-tête de gamme de 30 pouces reliant les deux s;
3. installation de quatre (4) robinets à papillon à triple excentration de 20 pouces sur la nouvelle tête de collecteur dans la zone du collecteur 203.

La portée des travaux énoncés ci-dessus figure dans le plan des conduites du projet à l'annexe 2. Tous les travaux de conduites et d'électricité seront effectués et mis à l'essai avant la date de raccordement prévue. L'arrêt de ces travaux est pré-

vu le 12 août 2014 et les conduites de la station seront isolées avant l'arrêt et vidangées avant la date de raccordement.

Les 8 nouvelles vannes ont été testées avec succès dans l'atelier du fournisseur, comme indiqué au tableau 3.3-1. Des essais ultrasoniques (« EU ») et des essais hydrostatiques ont été effectués sur les vannes. La conduite des têtes de collecteur et l'en-tête de gamme ont été testés avec succès sur deux tronçons, Comme indiqué dans les tableaux 3.4-1 à 3.4-3.

Un examen des particules magnétiques, un examen radiographique et des tests hydrostatiques ont été effectués sur les tronçons de canalisations. Des EU et des essais hydrostatiques seront effectués sur les vannes conformément aux exigences d'Enbridge, supérieures aux codes applicables de l'industrie. De plus, les soudures ont été inspectées visuellement et de manière non destructive conformément à la norme CSA Z662-11. Enbridge confirme que la circonférence totale de chaque joint de soudure a fait l'objet d'une inspection radiographique conformément à l'article 17 du *Règlement sur les pipelines terrestres de l'Office national de l'énergie*.

2.0 NORMES ET CARACTÉRISTIQUES TECHNIQUES

La partie suivante est un résumé général des règlements, des normes, des codes, des caractéristiques techniques et des procédures référencés dans la conception et la sélection des matériaux. Ils seront également suivis durant la construction, l'inspection, les essais et la mise en service du Projet.

- 1) *Règlement sur les pipelines terrestres de l'Office national de l'énergie*
- 2) Association canadienne de normalisation, Réseaux de canalisations de pétrole et de gaz (« norme CSA Z662 -11 »)
- 3) Normes techniques d'Enbridge
- 4) Spécification d'Enbridge relative au manuel de construction des installations
- 5) American Society of Mechanical Engineers (« ASME ») Section IX – Qualification de soudage
- 6) ASME section VIII – Construction des composants sous pression
- 7) ASME Section V – Examen non destructif
- 8) ASME B31.3 – matériaux et composants, conception, fabrication, assemblage, érection, examen, inspection et mise à l'essai des conduites
- 9) API 598 – Inspection et mise à l'essai des vannes
- 10) API 609 – Conception de vanne papillon

Un inspecteur d'Enbridge sera sur place durant l'installation de l'assemblage afin d'assurer le respect des règlements, des normes, des codes, des caractéristiques techniques et des procédures. L'inspecteur mènera une vérification de la qualité détaillée et signera sur les lieux de l'installation avant la mise en service.

3.0 DESCRIPTION DES INSTALLATIONS SOUMISES À DES ESSAIS PAR PRESSION

3.1 Pression de service maximale

La pression de service maximale (« PSM ») approuvée pour les vannes et les conduites à installer au terminal de Sarnia est de 1 896 kPa (275 psi).

3.2 Emplacement

La portée des travaux liés aux essais hydrostatiques correspond au terminal de Sarnia d'Enbridge. Reportez-vous à l'annexe 3 pour voir une carte aérienne du site.

3.3 Sommaire des essais sur l'équipement

Tout l'équipement du terminal de Sarnia a été testé sous pression avec succès conformément aux exigences en matière d'essais internes, supérieures aux codes applicables de l'industrie.

Tableau 3.3-1 Sommaire des essais sur le nouvel équipement du terminal de Sarnia

N° de caractéristique technique	Équipement	Numéro de fiche	Dimensions	Conception pression (kPa)	Information sur les essais		Fabricant
					Type d'essai	Résultats de l'essai	
1	Robinet à papillon à triple excentration	203- V-087	508 mm (NPS 20)	450	Essai hydrostatique	Réussi	Zwick
2	Robinet à papillon à triple excentration	203- V-067	508 mm (NPS 20)	450	Essai hydrostatique	Réussi	Zwick
3	Robinet à papillon à triple excentration	203- V-047	508 mm (NPS 20)	450	Essai hydrostatique	Réussi	Zwick
4	Robinet à papillon à triple excentration	203- V-057	508 mm (NPS 20)	450	Essai hydrostatique	Réussi	Zwick
5	Robinet à papillon à triple excentration	508 mm (NPS 20)	508 mm (NPS 20)	450	Essai hydrostatique	Réussi	Zwick
6	Robinet à papillon à triple excentration	204- V-364	508 mm (NPS 20)	450	Essai hydrostatique	Réussi	Zwick

N° de caractéristique technique	Équipement	Numéro de fiche	Dimensions	Conception pression (kPa)	Information sur les essais		Fabricant
					Type d'essai	Résultats de l'essai	
7	Robinet à papillon à triple ex-centration	204– V-214	508 mm (NPS 20)	450	Essai hydrostatique	Réussi	Zwick
8	Robinet à papillon à triple ex-centration	204– V-204	508 mm (NPS 20)	450	Essai hydrostatique	Réussi	Zwick

Reportez-vous à l'annexe 4 pour les dessins isométriques montrant l'emplacement d'installation de ces vannes au terminal de Sarnia. La trousse de documents sur les essais figure à l'annexe 5.

3.4 Sommaire des essais sur les conduites du terminal de Sarnia

Toutes les conduites du terminal de Sarnia ont été testées sous pression avec succès conformément aux exigences en matière d'essais internes, supérieures aux codes applicables de l'industrie.

Tableau 3.4-1 Sommaire des essais sur les conduites

Série d'essais	PSM (kPa)	Dimensions	Épaisseur des parois (mm)	Nuance	Longueur des conduites (mm)	Type	Fabricant	Information sur les essais	
								Type d'essai	Résultat de l'essai
1	1896	(NPS 20)	9,5	290	24369	SRÉ	SeAH Steel Corp.	Hydrostatique	Réussi
1	1896	(NPS 30)	12,7	448	147148	SAS	Sumitomo	Hydrostatique	Réussi
2	1896	(NPS 20)	9,5	290	4700	SRÉ	SeAH Steel Corp.	Hydrostatique	Réussi
2	1896	(NPS 30)	12,7	448	37900	SAS	Sumitomo	Hydrostatique	Réussi

Reportez-vous à l'annexe 4 pour les dessins isométriques. La légère variation d'élévation au terminal de Sarnia n'a pas d'incidence importante sur les pressions de fluide.

3.4.1 Série de tests 1

L'essai hydrostatique mené sur des tronçons de canalisation du terminal de Sarnia (figurant à l'annexe 4) (PSM de 1896 kPa ou 275 psi) compris dans la série d'essais 1 a été effectué avec succès avec de l'eau le 19 juillet 2014. L'essai a été supervisé par l'inspecteur d'Enbridge Andre Begin.

Les conduites testées dans cette série étaient exposées et accessibles au moment de l'essai.

Tableau 3.4-2 Série d'essais 1 – Sommaire des essais hydrostatiques

Date de l'essai	Le 19 juillet 2014
Milieu d'essai	Eau traitée
Lieu de l'essai	Installation du terminal de Sarnia d'Enbridge
Pression d'essai cible	425 psi
Essai de pression réelle au début	421 psi
Essai de pression réelle à la fin	420 psi
Durée de l'essai	4,25 heures
Température réelle au début et à la fin de l'essai	67,9 F (début), 65,0 F (arrêt)
Résultat	Réussi

Une fois l'essai de résistance effectué, les conduites ont été inspectées visuellement pour détecter toute fuite durant l'essai d'étanchéité pendant que la pression se situait entre 420 psi et 418 psi.

Le rapport de l'essai de pression, le graphique de l'essai et les certificats d'étalonnage signés se trouvent à l'annexe 6.

3.4.2 Série de tests 2

L'essai hydrostatique mené sur des tronçons de canalisation du terminal de Sarnia (figurant à l'annexe 4) (PSM de 1896 kPa ou 275 psi) compris dans la série d'essais 2 a été effectué avec succès avec de l'eau le 18 juillet 2014. L'essai a été supervisé par l'inspecteur d'Enbridge, Andre Begin.

Les conduites testées dans cette série étaient exposées et accessibles au moment de l'essai.

Tableau 3.4-3 Série d'essais 2 – Sommaire des essais hydrostatiques

Date de l'essai	Le 18 juillet 2014
Milieu d'essai	Eau potable de l'atelier
Lieu de l'essai	Installation de fabrication Lamsar (Sarnia, Ontario)
Pression d'essai cible	425 psi
Essai de pression réelle au début	421,7 psi
Essai de pression réelle à la fin	424,0 psi
Durée de l'essai	4,25 heures
Température réelle au début et à la fin de l'essai	72,1 F (début), 74,9 F (arrêt)
Résultat	Réussi

Une fois l'essai de résistance effectué, les conduites ont été inspectées visuellement pour détecter toute fuite durant l'essai d'étanchéité pendant que la pression se situait entre 322,5 psi et 331,0 psi.

Le rapport de l'essai de pression, le graphique de l'essai et les certificats d'étalonnage signés se trouvent à l'annexe 7.

4.0 Permis d'eau aux fins des essais de pression

Aucun permis d'eau n'était requis pour les essais hydrostatiques.

5.0 DÉCLARATION DU GESTIONNAIRE DU PROJET

Je, Larry Smerechinski, déclare ce qui suit.

Je suis le gestionnaire principal, Conception des installations, employé par Enbridge Pipelines Inc. et je suis responsable des questions concernant la conception du projet d'inversion de la canalisation 9B et d'accroissement de la capacité de la canalisation 9 qui a été approuvé conformément à l'ordonnance XO-E101-003-2014 de l'ONÉ. J'ai évalué et examiné la demande du point de vue des aspects techniques. Ainsi, j'ai une connaissance directe des faits et des questions abordés aux présentes et je confirme l'exactitude des énoncés suivants.

- a) L'examen ultrasonique et l'essai hydrostatique les vannes des collecteurs 203 et 204, le collecteur des conduites du collecteur 202 et celui du collecteur 203 ainsi que l'en-tête de gamme de la canalisation 9B, au terminal de Sarnia ont été réalisés avec succès sous la supervision directe d'un représentant de la société.
- b) Tous les registres, les diagrammes de l'essai, etc. sont signés et datés par un représentant de la société.
- c) Aucun permis d'eau n'était requis pour l'essai.
- d) Tous les dispositifs de contrôle et de sécurité liés à la vanne seront inspectés et testés au plan de la fonctionnalité avant la mise en service.
- e) La pression d'essai n'a été inférieure à 97,5 % de la pression d'essai de résistance minimale pour aucun des essais de pression.
- f) Les versions les plus récentes de tous les normes et les codes de l'industrie ont été appliquées, y compris, sans toutefois s'y limiter, les dernières versions de la norme CSA Z662-11 et du *Règlement sur les pipelines terrestres de l'Office national de l'énergie*.

Le 29 juillet 2014


Larry Smerechinski
Gestionnaire principal, Conception des installations

Date

Liste de vérification T du guide de l'Office national de l'énergie – Demande d'autorisation de mise en service

Dépôt n° 2	Exigence en matière de dépôt	Dans la demande? Références	Pas dans la demande? Références
Tronçon de canalisation :			
	• Certificat ou ordonnance en vertu duquel les travaux sont exécutés	• 1.0	
	• Liste des normes, des caractéristiques techniques et des procédures	• 2.0	
	• Description des installations soumises à des essais de pression	• 3.0	
	• Sommaire des relevés de pression et de température continus	• 3.0	
	• Énoncé selon lequel tous les dispositifs de contrôle et de sécurité ont été ou seront testés du point de vue de la fonctionnalité	• 5.0	
	• Confirmation des points suivants – les essais requis ont été effectués et ont satisfait aux exigences – tous les permis ont été obtenus le cas échéant	• 5.0	
	• Tous les registres, les diagrammes de l'essai, etc. sont signés et datés par un représentant de la société.	• Annexes 7, 8 et 9	
	• Détails concernant les essais de pression non réussis, y compris la cause de l'échec	S.O.	Les essais de pression ont été réussis.

**MARKED-UP FOR
LEAVE TO OPEN PACKAGE
FOR INFORMATION ONLY
13-JULY-14**




LOCATION PLAN

NOTES:

1. ALL DIMENSIONS IN MILLIMETERS, ALL CO-ORDINATES ARE IN METERS, UNLESS NOTED OTHERWISE.
2. VALVES ARE PREFIXED BY 202-V- UNLESS NOTED OTHERWISE.
3. FIELD VERIFY TIE-IN'S FOR ACTUAL LOCATION PRIOR TO FABRICATION.
4. FOR PIPE SUPPORT DETAILS, SEE DWG. M28C/D-3.2-63179--190LIS. M29B/D-3.2-63468--190LIS.
5. FOR SPACER RING AND DOUBLE FACED BLIND FLANGE, SEE TYP. DESIGN DETAIL, M29C/D-3.8-24831--190LIS.

LEGEND:

- SCOPE OF WORK



Sarnia "B" Scope of Work - Piping Test Package 1


DRAWING LIMITS N 145.360

DRAWING LIMITS W 232.218

DRAWING LIMITS W 275.908

MATCHLINE N 79.905 M110/D-3.2-63545-190

DCN-L9B-M-028



Professional Engineers of Ontario
CERTIFICATE OF AUTHORIZATION
Jacobs Canada Inc.
Number 11252378

2014 CONSTRUCTION

NO	SUBSEQUENT REVISION	DATE/BY	APPR
1	ADDED SPACER RINGS, DOUBLE FACED BLINDS AND FIELD WELDS	11 APR 14 RBG	JWS
2	REVISED PIPING DIMENSIONS	09 MAY 14 KF	JWS
3	ISSUED FOR DCN-L9B-M-028	04 JUL 14 GC	JWS

M5/D-3.2-20326--190LIS PIPING PLAN AREA 1
M29/D-3.2-63466--190LIS SECTIONS 3 AND 4

REFERENCE DRAWINGS

THIS DRAWING TO BE READ IN CONJUNCTION WITH D-202-3.5-4286-9-190LIS TO BE AS-BUILT POST CONSTRUCTION.

NO	REVISION	DATE/BY	APPROVE
9	REVISED AS-BUILT AS PER FIELD VERIFICATION PROJECT	18 SEP 12 JACOBS	JPF
8	AS BUILT AS PER FIELD MARK-UP	15 DEC 11 STANTEC	JPF
7	SCANNED AND FTNS REVISIONS	18 SEP 12 STANTEC	KES

COPYRIGHT © This drawing is the property of Enbridge and shall not be reproduced either in whole or in part without prior written consent of Enbridge.




SARNIA (ON) TERMINAL
WEST MANIFOLD 202
PIPING PLAN

DRAWN	NR	CHECK	RFP	APPROVE	HCFROST
DATE	02 JAN 74	SCALE	1:100	APPROVE	CHBUCKLEE


D-202-3.5-4286-13-190LIS M11

ACAD2010:IC61 2013/2 TYMOT




**MARKED-UP FOR
LEAVE TO OPEN PACKAGE
FOR INFORMATION ONLY
13-JULY-14**

MACTHLINE W 234.696 M13/D-203-3.5-4284--190LIS



Sarnia "B" Scope of Work - Piping Test Package 1



LOCATION PLAN

- NOTES:**
- ALL DIMENSIONS ARE IN MILLIMETRES, COORDINATES AND ELEVATIONS ARE IN METRES, UNLESS NOTED OTHERWISE.
 - FOR PIPE SUPPORT DETAILS, SEE DRAWING M28C/D-3.2-63149--190LIS.

LEGEND:
 - SCOPE OF WORK



Professional Engineers of Ontario
CERTIFICATE OF AUTHORIZATION
 Jacobs Canada Inc.
 Number 11252378

2014 CONSTRUCTION

REV: 0	LINE 9B REVERSAL PROJECT		
APP: 1241237A00 (LIS)	DATE: 29 NOV 13		
BY:	APPR:		
CHK:	APPR:		
NO	SUBSEQUENT REVISION	DATE/BY	APPR

M5/D-3.2-20326--190LIS PIPING PLAN AREA 1
 M2/D-3.2-SKM01--190LIS KEY PLAN
 M29/D-3.2-63466--190LIS SECTIONS 3 AND 4
REFERENCE DRAWINGS

NO	REVISION	DATE/BY	APPROVE
----	----------	---------	---------

COPYRIGHT © This drawing is the property of Enbridge and shall not be reproduced either in whole or in part without prior written consent of Enbridge




SARNIA (ON) TERMINAL
 WEST MANIFOLD 202 TO SOUTH NO.1 MANIFOLD 203
 HEADER
 PIPING PLAN


DRAWN RBG	CHECK <i>ETM</i> KNB	APPROVE BSHELDON
DATE 08 AUG 13	SCALE 1:100	APPROVE ETAMAYO

D-3.2-63545-0-190LIS M110


DRAWING LIMITS W 275.908

DRAWING LIMITS N 14.449





MARKED-UP FOR
LEAVE TO OPEN PACKAGE
FOR INFORMATION ONLY
13-JULY-14



NOTES:

- ALL DIMENSIONS IN MILLIMETERS, ALL CO-ORDINATES ARE IN METERS, UNLESS NOTED OTHERWISE.
- DELETED
- THIS DRAWING TO BE READ IN CONJUNCTION WITH D-203-3.5-4204-19-190LIS TO BE AS-BUILT POST CONSTRUCTION.
- CONTRACTOR TO VERIFY ALL DIMENSIONS, ELEVATIONS, AND TIE-IN LOCATIONS PRIOR TO CONSTRUCTION.

LEGEND:

- SCOPE OF WORK

DCN-L9B-M-001

30 May 2014

Professional Engineers of Ontario
CERTIFICATE OF AUTHORIZATION
Jacobs Canada Inc.
Number 11252378

2014 CONSTRUCTION

REV	DESCRIPTION	DATE	BY	APP
19	LINE 9B REVERSAL PROJECT			
18	DELETED PSS-1, REVISED SUPPORT CALL-OUT AND ADDED EHT LIMITS	28 FEB 14	RBG	JWS
17	ADDED FLG'S, DOUBLE FACED BLIND FLG'S, SPACER RINGS & FIELD WELDS	11 APR 14	RBG	JWS
16	REVISED ELEVATION, CHANGED TP'S REVISED PIPING, REMOVED SUPPORTS	09 MAY 14	RBG	JWS

M5/D-3.2-20326--190LIS PIPING PLAN
M29/D-3.2-63466--190LIS SECTIONS 3 AND 4
M29/D-3.2-63470--190LIS SECTIONS 5 AND 6

REFERENCE DRAWINGS

NO	DESCRIPTION	DATE	BY	APP
18	AS BUILT AFE 1141239800 (LBR)	14 MAY 12	STANTEC	JPF
17	AS BUILT AS PER FIELD MARK-UP AND REDRAWN IN AUTOCAD @ 1:100	15 DEC 11	STANTEC	JPF
16	REVISED AS-BUILT AFE 0641237803 (KAJ)	27 AUG 09	STANTEC	JES
15	FTNS REVISIONS	27 AUG 09	STANTEC	JES
14	REVISED AS-BUILT AFE 9769801	27 AUG 09	CL	JHL
13	SCANNED & REVISED AS-BUILT	27 AUG 09	COLT	JHL

NO REVISION DATE/BY APPROVE




SARNIA (ON) TERMINAL
SOUTH NO.1 MANIFOLD 203
PIPING PLAN


DRAWN	CHECK	APPROVE
BFW		

DATE 03 FEB 71 SCALE 1:100 APPROVE

D-203-3.5-4204-22-190LIS M13



ACAD2010:Local 2013/2 TYN01



V:\01609\Active\160950468\planning\drawing\WCD\ESEIA_Figures_20120807\160950468_ESEIA_Fig4-1_Sarnia.mxd
 Revised: 2012-11-26 By: searles

November 2012
 160950468



Legend

- - - Local Assessment Area
- Approximate Enbridge Centerline
- Watercourse
- Facility property line; Maximum possible extent of PDA
- Property Boundary

Notes

1. Coordinate System: Canada Lambert Conformal Conic
2. Base features produced under license with the Ontario Ministry of Natural Resources © Queen's Printer for Ontario, 2012.
3. Orthoimagery © Enbridge, 2006.

Client/Project

Enbridge Pipelines Inc.
 Line 9B Reversal

Figure No.
 4-1


Title

Aerial Map - Sarnia Terminal


MARKED-UP FOR
 LEAVE TO OPEN PACKAGE
 FOR INFORMATION ONLY
 13-JULY-14



- NOTES:
1. HYDROTEST PIPING IN ACCORDANCE WITH FCS014-(2012) AND CSA Z662 OIL AND PIPELINE SYSTEMS LATEST EDITION.
 2. INDICATES LIMITS OF HYDROTEST.
 3. DO NOT HYDROTEST THROUGH RELIEF VALVES, CONTROL VALVES, INSTRUMENTATION AND EQUIPMENT.
 4. LIQUID FILL & PRESSURING FOR HYDROTESTING THROUGH CHECK VALVES MUST BE DONE FROM THE UPSTREAM SIDE OF THE CHECK VALVE.
 5. ALL psi AND kPa VALUES TO BE CHECKED BY AN ENGINEER BASED ON PROJECT REQUIREMENTS.
 6. APPROXIMATE FILL VOLUME TO BE CALCULATED BY CONTRACTOR.
 7. ALL HYDROTEST MATERIALS TO BE SUPPLIED BY CONTRACTOR.



DCN-L9B-M-028



Professional Engineers of Ontario
 CERTIFICATE OF AUTHORIZATION
 Jacobs Canada Inc.
 Number 11252378

2014 CONSTRUCTION

REV:	LINE 9B REVERSAL PROJECT		
AFE: 1241237A00 (LIS)	DATE: 29 NOV 13		
BY:	APPR:		
CHK:	APPR:		
NO	SUBSEQUENT REVISION	DATE/BY	APPR
1	ADDED DOUBLE FACE BLIND FLANGES & SPACER RINGS	11 APR 14 TDT	JWS
2	ISSUED FOR DCN-L9B-M-028	04 JUL 14 GC	JWS

M57/D-202-3.01-63177--190LIS MATERIAL ID ISOMETRIC
 REFERENCE DRAWINGS

NO	REVISION	DATE/BY	APPROVE

COPYRIGHT © This drawing is the property of Enbridge and shall not be reproduced either in whole or in part without prior written consent of Enbridge




SARNIA (ON) TERMINAL
 WEST MANIFOLD 202
 MANIFOLD HEADER
 HYDROTEST ISOMETRIC

DRAWN GC	CHECK KMB	APPROVE BSHELDON
DATE 23 AUG 13	SCALE NTS	APPROVE ETAMAYO

D-202-3.01-HT177-2-190LIS Q427

PRESSURE TEST DETAILS						
TEST NUMBER	SECTION	MIN. TEST PRESSURE	MAX. TEST PRESSURE	MAX. OPER. PRESSURE	MIN. LEAK TEST PRESS.	APPROX. FILL VOL.
	A - A	413 psi 2850 kPa	429 psi 2964 kPa	275 psi 1900 kPa	303 psi 2090 kPa	---- m ³
ABOVE GRADE - 1.25 HR STRENGTH TEST FOLLOWED BY VISUAL LEAK INSPECTION AND DETECTION BELOW GRADE - 4.25 HRS STRENGTH TEST FOLLOWED BY 4.25 HRS LEAK TEST						

MARKED-UP FOR
 LEAVE TO OPEN PACKAGE
 FOR INFORMATION ONLY
 13-JULY-14



■ Sarnia "B" Scope of Work - New Equipment
■ Sarnia "B" Scope of Work - Piping Test Package 2

NOTES:

1. HYDROTEST PIPING IN ACCORDANCE WITH FCS014-(2012) AND CSA Z662 OIL AND PIPELINE SYSTEMS LATEST EDITION.
2. INDICATES LIMITS OF HYDROTEST.
3. DO NOT HYDROTEST THROUGH RELIEF VALVES, CONTROL VALVES, INSTRUMENTATION AND EQUIPMENT.
4. LIQUID FILL & PRESSURING FOR HYDROTESTING THROUGH CHECK VALVES MUST BE DONE FROM THE UPSTREAM SIDE OF THE CHECK VALVE.
5. ALL psi AND kPa VALUES TO BE CHECKED BY AN ENGINEER BASED ON PROJECT REQUIREMENTS.
6. APPROXIMATE FILL VOLUME TO BE CALCULATED BY CONTRACTOR.
7. ALL HYDROTEST MATERIALS TO BE SUPPLIED BY CONTRACTOR.

	Professional Engineers of Ontario CERTIFICATE OF AUTHORIZATION Jacobs Canada Inc. Number 11252378
--	--

2014 CONSTRUCTION

	LINE 9B REVERSAL PROJECT		
AFE: 1241237A80 (LIS)	DATE: 09 MAY 14		
BY:	APPR:		
CHK:	APPR:		
NO	SUBSEQUENT REVISION	DATE/BY	APPR

M40/D-203-3.01-63160--190LIS MATERIAL ID ISOMETRIC
 REFERENCE DRAWINGS

NO	REVISION	DATE/BY	APPROVE
----	----------	---------	---------

COPYRIGHT © This drawing is the property of Enbridge and shall not be reproduced either in whole or in part without prior written consent of Enbridge.




SARNIA (ON) TERMINAL
 SOUTH NO.1 MANIFOLD 203
 203-V-067
 HYDROTEST ISOMETRIC

PRESSURE TEST DETAILS						
TEST NUMBER	SECTION	MIN. TEST PRESSURE	MAX. TEST PRESSURE	MAX. OPER. PRESSURE	MIN. LEAK TEST PRESS.	APPROX. FILL VOL.
	A - A	413 psi 2850 kPa	429 psi 2964 kPa	275 psi 1900 kPa	303 psi 2090 kPa	----- m ³
ABOVE GRADE - 1.25 HR STRENGTH TEST FOLLOWED BY VISUAL LEAK INSPECTION AND DETECTION BELOW GRADE - 4.25 HRS STRENGTH TEST FOLLOWED BY 4.25 HRS LEAK TEST						


DRAWN JM.J	CHECK <i>KMB</i>	APPROVE <i>BSHELDON</i>	
DATE 29 APR 14	SCALE NTS	APPROVE <i>ETAMAYO</i>	
D-203-3.01-HT160-0-190LIS			Q410

MARKED-UP FOR
 LEAVE TO OPEN PACKAGE
 FOR INFORMATION ONLY
 13-JULY-14



NOTES:

1. HYDROTEST PIPING IN ACCORDANCE WITH FCS014-(2012) AND CSA Z662 OIL AND PIPELINE SYSTEMS LATEST EDITION.
2. INDICATES LIMITS OF HYDROTEST.
3. DO NOT HYDROTEST THROUGH RELIEF VALVES, CONTROL VALVES, INSTRUMENTATION AND EQUIPMENT.
4. LIQUID FILL & PRESSURING FOR HYDROTESTING THROUGH CHECK VALVES MUST BE DONE FROM THE UPSTREAM SIDE OF THE CHECK VALVE.
5. ALL psi AND kPa VALUES TO BE CHECKED BY AN ENGINEER BASED ON PROJECT REQUIREMENTS.
6. APPROXIMATE FILL VOLUME TO BE CALCULATED BY CONTRACTOR.
7. ALL HYDROTEST MATERIALS TO BE SUPPLIED BY CONTRACTOR.



Professional Engineers of Ontario
 CERTIFICATE OF AUTHORIZATION
 Jacobs Canada Inc.
 Number 11252378

2014 CONSTRUCTION

REV:	LINE 9B REVERSAL PROJECT		
0	AFE: 1241237A80 (LIS)	DATE: 09 MAY 14	
BY:	APPR:	APPR:	
CHK:	APPR:	APPR:	
NO	SUBSEQUENT REVISION	DATE/BY	APPR

M56/D-203-3.01-63176--190 LIS MATERIAL ID ISOMETRIC
 REFERENCE DRAWINGS

NO	REVISION	DATE/BY	APPROVE
----	----------	---------	---------


COPYRIGHT © This drawing is the property of Enbridge and shall not be reproduced either in whole or in part without prior written consent of Enbridge



PRESSURE TEST DETAILS						
TEST NUMBER	SECTION	MIN. TEST PRESSURE	MAX. TEST PRESSURE	MAX. OPER. PRESSURE	MIN. LEAK TEST PRESS.	APPROX. FILL VOL.
	A - A	413 psi 2850 kPa	429 psi 2964 kPa	275 psi 1900 kPa	303 psi 2090 kPa	---- m ³
		ABOVE GRADE - 1.25 HR STRENGTH TEST FOLLOWED BY VISUAL LEAK INSPECTION AND DETECTION BELOW GRADE - 4.25 HRS STRENGTH TEST FOLLOWED BY 4.25 HRS LEAK TEST				


SARNIA (ON) TERMINAL SOUTH NO.1 MANIFOLD 203 203-V-087 HYDROTEST ISOMETRIC			
DRAWN	CHECK	APPROVE	
JMJ	KWB/NTS	BSHELDON	ETAMAYO
DATE	SCALE	APPROVE	
09 MAY 14	NTS	ETAMAYO	
D-203-3.01-HT161-0-190 LIS			Q411

**MARKED-UP FOR
LEAVE TO OPEN PACKAGE
FOR INFORMATION ONLY
13-JULY-14**



- NOTES:**
1. HYDROTEST PIPING IN ACCORDANCE WITH FCS014-(2012) AND CSA Z662 OIL AND PIPELINE SYSTEMS LATEST EDITION.
 2. INDICATES LIMITS OF HYDROTEST.
 3. DO NOT HYDROTEST THROUGH RELIEF VALVES, CONTROL VALVES, INSTRUMENTATION AND EQUIPMENT.
 4. LIQUID FILL & PRESSURING FOR HYDROTESTING THROUGH CHECK VALVES MUST BE DONE FROM THE UPSTREAM SIDE OF THE CHECK VALVE.
 5. ALL psi AND KPa VALUES TO BE CHECKED BY AN ENGINEER BASED ON PROJECT REQUIREMENTS.
 6. APPROXIMATE FILL VOLUME TO BE CALCULATED BY CONTRACTOR.
 7. ALL HYDROTEST MATERIALS TO BE SUPPLIED BY CONTRACTOR.

DCN-L9B-M-001



Professional Engineers of Ontario
CERTIFICATE OF AUTHORIZATION
Jacobs Canada Inc.
Number 11252378

2014 CONSTRUCTION

REV:	0	LINE 9B REVERSAL PROJECT	
AFE:	1241237A80 (LIS)	DATE:	29 NOV 13
BY:		APPR:	
CHK:		APPR:	
NO	SUBSEQUENT REVISION	DATE/BY	APPR
1	REMOVED FLANGE ISOLATION KIT	28 FEB 14 RBB	JWS
2	ADDED NEW HYDROTEST LIMITS	09 MAY 14 TDT	JWS

M67/D-203-3.01-63187--190LIS MATERIAL ID ISOMETRIC
REFERENCE DRAWINGS

NO	REVISION	DATE/BY	APPROVE
COPYRIGHT © This drawing is the property of Enbridge and shall not be reproduced either in whole or in part without prior written consent of Enbridge			



SARNIA (ON) TERMINAL
SOUTH NO.1 MANIFOLD 203
203-V-027
HYDROTEST ISOMETRIC

DRAWN	TDT	CHECK	KWB	APPROVE	BSHELDON
DATE	14 AUG 13	SCALE	NTS	APPROVE	ETAMAYO
D-203-3.01-HT187-2-190LIS					Q437

PRESSURE TEST DETAILS						
TEST NUMBER	SECTION	MIN. TEST PRESSURE	MAX. TEST PRESSURE	MAX. OPER. PRESSURE	MIN. LEAK TEST PRESS.	APPROX. FILL VOL.
	A - A	413 psi	429 psi	275 psi	303 psi	----- m ³
		2850 kPa	2964 kPa	1900 kPa	2090 kPa	

ABOVE GRADE - 1.25 HR STRENGTH TEST FOLLOWED BY VISUAL LEAK INSPECTION AND DETECTION

BELOW GRADE - 4.25 HRS STRENGTH TEST FOLLOWED BY 4.25 HRS LEAK TEST

AC020819-1:1c41 2013/2 BELDABL

[3] 20" Triple Offset Valves

204-V-213

204-V-364

204-V-214



Pressure Test Report

9916 Gulf Freeway
Houston, Texas 77034

Date: 07/10/2014	Work Order#: 90486
Customer: Zwick Valves North America, LLC	Customer PO#: 1308-012
customer address	
work performed 1) Pretest to API 598 per Zwick procedure with Zwick technician present to assist - Freddie 281-478-4701 2) Advise Kyle when pretest is complete 3) Test per Enbridge Spec EES110-2011 with witness 6/18 @ 8 AM - 1 hour chart recorded shell test - Hydrotest preferred direction first @ 319 psi on seat 5 minutes - Air test preferred direction @ 80 psi for 5 minutes	
type of test API 598	tested by Jose A. Flores
line item description 20 150 ZWICK WCB BFV	

item#	body heat#	bonnet heat#	serial#	notes
01	C5983		14-01-58344	PASSED 204-V-214
02	C4051		12-06-50571	PASSED 204-V-364
04	A7403		14-03-58896	PASSED 204-V-213
05	C4866		12-08-51508	PASSED

END OF TEST REPORT

THIS VALVE IS NOT PART OF THIS PACKAGE.


The above items were tested in accordance with API 598
and passed all the criterion as listed below:


Test parameters: **L/P Seats:** 80 PSI Duration: 5 MIN
H/P Seats: 319 PSI Duration: 5 MIN

Backseat:
Shell: 450 PSI Duration: 60 MIN

Test certified by: Jose A. Flores
Jose A. Flores

Test witnessed by: _____ of _____






[3] 20" Triple Offset Valves

203-V-087

203-V-057

203-V-047



Pressure Test Report

9916 Gulf Freeway
Houston, Texas 77034

Date: 06/18/2014	Work Order # 90045
Customer: Zwick Valves North America, LLC	Customer Po # 1308-012
Work Performed: 1) Pretest to API 598 per Zwick procedure with Zwick technician present to assist - Freddie 281-478-4701 2) Advise Kyle when pretest is complete 3) Test per Enbridge Spec EES110-2011 with witness 6/18 @ 8 AM - 1 hour chart recorded shell test - Hydrotest preferred direction first @ 319 psi on seat 5 minutes - Air test preferred direction @ 80 psi for 5 minutes - Repeat seat hydrotest for non-preferred direction - Repeat seat air test for non-preferred direction - zero leakage allowed 4) Provide gauge calibration	
Type of Test: API 598	Tested By: Jose A. Flores
Line Item Description 20 150 ZWICK WCB BUTTERFLY	

Item #	Body Heat #	Bonnet Heat #	Serial #	Notes
02	C4046		12-06-50569	PASSED 203-V-087
03	C4137		11-11-47546	PASSED 203-V-047
04	C4065		11-11-47547	SEAT LEAK
05	C5661		14-01-58345	PASSED 203-V-057

THIS VALVE WAS REJECTED.


The above items were tested in accordance with API 598 and passed all the criterion as listed below:


Test Parameters:

L/P Seats: 80 PSI	Duration: 5 MIN	Backseat:	Duration:
H/P Seats: 319 PSI	Duration: 5 MIN	Shell:	Duration:

Test certified by: Jose A. Flores

Test witnessed by: [Signature] of ACES





26 ACES

[4] 20" Triple Offset Valves

204-V-204

203-V-067

U United Valve
9916 Gulf Freeway
Houston, Texas 77034

Pressure Test Report

Date: 06/19/2014	Work Order # 89965
Customer: Zwick Valves North America, LLC	Customer Po # P1308-012M-UNITED-3
Work Performed: 1) Pretest per Zwick procedure with witness 2) Test per Enbridge Spec EES110-2011 with witness 6/18 @ 8 AM - 1 hour chart recorded shell test - Hydrotest preferred direction first @ 319 psi on seat 5 minutes - Air test preferred direction @ 80 psi for 5 minutes - Repeat seat hydrotest for non-preferred direction - Repeat seat air test for non-preferred direction - zero leakage allowed 3) Provide gauge calibration	
Type of Test: API 598	Tested By: Jose A. Flores
Line Item Description 20 150 ZWICK WCB BUTTERFLY	

Item #	Body Heat #	Bonnet Heat #	Serial #	Notes
01	C4143		12-0650564	SEAT LEAK
02	C5661		14-1058353	PASSED 203-V-067
03	A6790		12-0851604	PASSED 204-V-204
04	C4051		12-06-50571	SEAT LEAK
05	A7403		14-03-58896	SEAT LEAK

THESE VALVES WERE REJECTED.

The above items were tested in accordance with API 598
and passed all the criterion as listed below:

Test Parameters:


L/P Seats: 80 PSI Duration: 5 MIN Backseat: Duration:
H/P Seats: 319 PSI Duration: 5 MIN Shell: Duration:


Jose A. Flores

Test certified by: _____

Test witnessed by: _____

of ACEG





CFCS-FRM-RHT-016-r01.docx
November 2010

Request for Hydrotest

Canadian Facilities Construction Services



Contractor LamSar Inc. **Test No.:** 4450-19
Location LamSar Shop SARNIA TERMINAL # **Test Date:** July 19, 2014
AFE/Project: 1241237A80(LIS) **Job Description:** SA Line 9B Reversal/Expansion

Hydrotest Drawing Number D-203-3.01-HT176-3-190LIS Q426, D-202-3.01-HT177-2-190LIS Q427

Test Media WATER YES AIR _____ OTHER _____

Volume (m³) 67.3

Pipe Sizes 30" & 20"

Pipe Grade 30" Gr.448 Cat I, 20" Gr.290 Cat I

Test Media Source Treated Water from Frack Tanks

Permit No N/A **Federal** N/A **Provincial** N/A **Municipal** N/A

Authorization/Permission	<u>Begin</u>
Treatment prior to test	<u>N/A</u>
Treatment after test	<u>N/A</u>
Disposal of test media	<u>Pumped back to Frack Tanks for testing, treating and disposal.</u>
Notes	

Requested by:

Name (Print): Dave Fletcher

Signature:

Date: July 12, 2014

Hydrostatic Test QA Checklist

LP Canadian Construction Services



LP-F-INSP-025-HTQC-R0.DOT

Contractor:	LamSar Inc.	Date:	July 98, 2014
Project:	Line 9B Reversal/Expansion	Test No.:	4450-19
Location:	LamSar Shop SARNIA TERMINAL 7	AFE#:	1241237A80(LIS)
		CWP #:	N/A

This checklist must be completed and attached to the hydrostatic test records prior to turnover. The following information must be completed prior to the hydrostatic tests as per Operations and Maintenance Manual Book 3: Pipeline Facilities, Section 07-02-01:

Task	Yes / No	Date	NOTES
Notifications	Y	19/07/14	
Test Section Drawing	Y	19/07/14	
Review Materials Documentation	Y	19/07/14	
Establishing intended maximum operating pressure (MOP), and for deviations to existing MOP approval by Engineering	Y	19/07/14	
All NDE Reviewed	Y	19/07/14	
Equipment List	Y	19/07/14	
Pre Hydro-Package Approvals	Y	19/07/14	
Environmental Concerns / Issues	Y	19/07/14	All water pumped back to Frak Tanks.
Safety precautions specific to the circumstances, including setback distances for workers and the public	Y	19/07/14	Warning Signs
Pre-job Meeting with Workers	Y	19/07/14	
Calibration of Test Instruments	Y	19/07/14	
Pressure Recorder Set	Y	19/07/14	
Test Acceptance Criteria	Y	19/07/14	

Contractor Representative:
 Name (Print): Natalya Davydenko
 Signature:
 Date: 19/07/2014

Company Representative:
 Name (Print): Andre Begin
 Signature:
 Date: 19/07/2014

If the contractor has their own form that meets all information on this form the Contractor's form may be used.

Pressure Test Equipment Report

Canadian Facilities Construction Services



MPCFCS-PTR-065-R2

Page 1 of 1

CONTRACTOR	LamSar Inc.	TEST DATE	July 19/2014
PROJECT	SA Line 9B Reversal/Expansion	TEST No.	4450-19
LOCATION	LamSar Shop <i>SARNIA TERMINAL #</i>	AFE	1241237A80 (LIS)
DRAWING #.	D-203-3.01-HT176-3-190LIS, Q426 D-202-3.01-HT177-2-190LIS, Q427	CWP #	N/A

PIPE DATA

NPS/OD	WT	Grade	Length	Manufacturer	Type
30"	12.7mm	Gr.448 Cat I	483'-0"(147.2m)	Sumitomo	SAW
20"	9.5mm	Gr. 290 Cat I	80'-0"(24.3m)	SeAH Steel Corp.	ERW

TEST DATA

Test Medium	Fill Volume
Treated Water	67.3 Cubic Meters

	REFERENCE INSTRUMENTS		TEST EQUIPMENT		
	Deadweight Pressure	Liquid in Glass Thermometer	Pressure Recorder	Pressure Gauge	Temperature Recorder
Make	Fluke	Fluke	Bristol	Wika	Dri-Flo II
Range	0-5000 psi	-238 F to 1832 F	0-1000 psi	0-1000 psi	0 F to 150F
Serial No.	23023003 ✓	2640571WS ✓	P1002 ✓	LN-1000-1A/2A/7/16 ✓	#002678 ✓

	CALIBRATION VERIFICATION BEFORE TEST				CALIBRATION VERIFICATION AFTER TEST			
	25% Test Pressure (T.P.)	50% T.P.	75% T.P.	100% T.P.	100% T.P.	75% T.P.	50% T.P.	25% T.P.
Deadweight	100 psi	212 psi	320 psi	420 psi	418 psi	319 psi	212 psi	106 psi
Pressure Recorder	100 psi	212 psi	320 psi	420 psi	418 psi	319 psi	212 psi	106 psi
Pressure Gauge	100 psi	212 psi	320 psi	420 psi	418 psi	319 psi	212 psi	106 psi

Test	Aim Test Pressure	Minimum	Maximum	Duration
Strength	425psig	413psig	429psig	4.25 hr
Leak	320psig	303psig	N/A	4.25 hr

See Accompanying Pages for Pressure and Temperature Records

Contractor Representative:

(Print) ~~Dave Fletcher~~ *Natalya Davydenko*

(Sign) *[Signature]*

Date: July 19/2014

Enbridge Representative:

(Print) Andre Begin

(Sign) *[Signature]*

Date: July 19/2014

Pressure Test Data Report

LP Canadian Construction Services



LP-F-INSP-024-PTR-R0.DOT

CONTRACTOR NAME: LamSar Inc.

LOCATION: LamSar Shop *SARNIA TERMINAL #*

PROJECT / AFE: SA Line 9B Reversal/Expansion
1241237A80(LIS)

TEST NO.: 4450-19

DRAWING NO.: D-203-3.01-HT176-3-190LIS, Q426
D-202-3.01-HT177-2-190LIS, Q427

Page 1 of 4

TEST DATE: July 19, 2014

CWP NO.: N/A

TIME	DEADWEIGHT PRESSURE psi	TEMPERATURE°F			REMARKS (Weather, Volumes Added/Bled Off)
		AMBIENT (Thermometer)	PIPE MEDIUM (Recorder)	GROUND Thermocouple)	
4:15	0.0	74.1	70	67	Begin Test, Run in Charts
4:20	0.0	74.0	70	67	Stabilize
4:30	0.0	70.6	75	67	Stabilize
4:40	100	70.4	75	67	Begin 25% Pressure up
4:50	100	70.9	75	67	Stabilize
5:00	212.5	67.9	70	67	Begin 50% Pressure up
5:10	212.6	67.9	70	67	Stabilize
5:20	320.6	67.9	70	67	Begin 75% Pressure up
5:30	320.1	67.9	70	67	Stabilize
5:40	424.1	67.9	70	67	100% Pressure up
5:50	425.1	67.9	70	67	Stabilize
6:00	420.0	67.9	70	67	Stabilize
6:15	413	67.9	70	67	Pump Cavitation, Increase Pressure
6:30	421	67.9	70	67	Begin Strength Test, 100% Pressure up
6:45	421	67.9	70	67	Hold 4Hr. 15 min.
7:00	421	67.9	70	67	Hold
7:15	421	67.9	70	67	Hold

Contractor Representative Natalya Davydenko

Print *Natalya Davydenko*

Sign _____

July 19, 2014

Date _____

Company Representative Andre Begin

Print *Andre Begin*

Sign _____

July 19, 2014

Date _____

Pressure Test Data Report

LP Canadian Construction Services



LP-F-INSP-024-PTR-R0.DOT

CONTRACTOR NAME: LamSar Inc.

LOCATION: LamSar Shop *SARNIA TERMINAL #*

PROJECT / AFE: SA Line 9B Reversal/Expansion
1241237A80(LIS)

TEST NO.: 4450-19

DRAWING NO.: D-203-3.01-HT176-3-190LIS, Q426
D-202-3.01-HT177-2-190LIS, Q427

Page 2 of 4

TEST DATE: July 19, 2014

CWP NO.: N/A

TIME	DEADWEIGHT PRESSURE psi	TEMPERATURE°F			REMARKS (Weather, Volumes Added/Bled Off)
		AMBIENT (Thermometer)	PIPE MEDIUM (Recorder)	GROUND Thermocouple)	
7:30	421	67.9	70	67	Hold
7:45	421	65	68	65	Hold
8:00	421	65	68	65	Hold
8:15	421	65	68	65	Hold
8:30	420	65	68	65	Hold
8:45	420	66	68	65	Hold
9:00	420	66	68	65	Hold
9:15	420	66	68	65	Hold
9:30	420	66	68	65	Hold
9:45	420	66	68	65	Hold
10:00	420	66	68	65	Hold
10:15	420	66	68	65	Hold
10:30	420	65	66	64	Hold
10:45	420	65	66	64	End Strength Test, 100% Press.
11:00	420	65	66	64	Begin Leak Test, 100% Press.
11:15	420	65	66	64	Hold
11:30	420	64	65	64	Hold

Contractor Representative Natalya Davydenko

Print *Natalya Davydenko*

Sign *Natalya Davydenko*

Date July 19, 2014

Company Representative Andre Begin

Print *Andre Begin*

Sign *Andre Begin*

Date July 19, 2014

Pressure Test Data Report

LP Canadian Construction Services



LP-F-INSP-024-PTR-R0.DOT

CONTRACTOR NAME: LamSar Inc.

LOCATION: LamSar Shop SARNIA TERMINAL

PROJECT / AFE: SA Line 9B Reversal/Expansion
1241237A80(LIS)

TEST NO.: 4450-19

DRAWING NO.: D-203-3.01-HT176-3-190LIS, Q426
D-202-3.01-HT177-2-190LIS, Q427

Page 3 of 4

TEST DATE: July 19, 2014

CWP NO.: N/A

TIME	DEADWEIGHT PRESSURE psi	TEMPERATURE°F			REMARKS (Weather, Volumes Added/Bled Off)
		AMBIENT (Thermometer)	PIPE MEDIUM (Recorder)	GROUND Thermocouple)	
11:45	420	64	65	64	Hold
12:00	420	64	65	64	Hold
12:15	420	64	65	64	Hold
12:30	420	64	65	64	Hold
12:45	420	64	64	63	Hold
1:00	420	64	64	63	Hold
1:15	419	63	63	63	Hold
1:30	419	63	63	63	Hold
1:45	419	63	63	63	Hold
2:00	419	63	63	63	Hold
2:15	419	63	63	63	Hold
2:30	419	63	63	63	Hold
2:45	419	63	63	63	Hold
3:00	418	63	63	63	Hold
3:15	418	63	63	63	Hold
3:30	418	63	63	63	End Leak Test, 100% Press. Down
3:45	319	62	62	63	Begin 75% Press. Down

Contractor Representative Natalya Davydenko

Print

Sign _____

July 19, 2014

Date _____

Company Representative Andre Begin

Print

Sign _____

July 19, 2014

Date _____

Pressure Test Data Report

LP Canadian Construction Services



LP-F-INSP-024-PTR-R0.DOT

CONTRACTOR NAME: LamSar Inc.

LOCATION: LamSar Shop Sarnia Terminal A

PROJECT / AFE: SA Line 9B Reversal/Expansion
1241237A80(LIS)

TEST NO.: 4450-19

DRAWING NO.: D-203-3.01-HT176-3-190LIS, Q426
D-202-3.01-HT177-2-190LIS, Q427

Page 4 of 4

TEST DATE: July 19, 2014

CWP NO.: N/A

TIME	DEADWEIGHT PRESSURE psi	TEMPERATURE°F			REMARKS (Weather, Volumes Added/Bled Off)
		AMBIENT (Thermometer)	PIPE MEDIUM (Recorder)	GROUND Thermocouple)	
3:50	319	62	62	63	Begin 50% Pressure Down
4:00	212	62	62	63	Stabilize
4:05	212	62	62	63	End 50%, Pressure Down
4:10	106	63	62	63	Begin 25%, Pressure Down
4:15	106	63	62	63	Stabilize
4:20	0	62	62	63	Run out Charts
4:25	0	62	62	63	End Test

Contractor Representative Natalya Davydenko

Print _____

Sign _____

Date July 19, 2014

Company Representative Andre Begin

Print _____

Sign *Andre Begin*

Date July 19, 2014



1107 Moore Line, R.R.#1
Mooretown, Ontario NON 1M0
Bus./Res. Phone: (519) 867-5361
Fax: (519) 867-2496

April 25, 2014

LamSar Inc.,
608 McGregor Road,
P. O. Box 338,
Sarnia, Ontario.
N7T 7J2

Att: Max Lessard

CALIBRATION REPORT

Type: Fluke Pressure Module
Model: 700P30
Serial #23023003 ✓
Range: 0 – 5000 PSI

Calibration Date: April 25, 2014

<u>Calibrator</u>	<u>Module</u>
0	0
1000	1000
2000	2000
3000	3000
4000	4000
5000	5000

This is to certify that this instrument has been inspected and tested
against standards traceable to N.I.S.T.


Donald A. Stewart
DAS:grs





TORONTO
16975 Leslie Street
Newmarket, ON
L3Y 9A1
Tel: (905) 952-3750
Fax: (905) 952-3751

MONTRÉAL
20800 Boul. Industriel
Ste-Anne-de-Bellevue, QC
H9X 0A1
Tel: (514) 457-7280
Fax: (514) 457-4329

CALGARY
10505 48th St SE, Suite #101
Calgary, AB
T2C 2B7
Tel: (403) 272-9332
Fax: (403) 248-5194

EDMONTON
3452 91st St. NW,
Edmonton, AB
T6E 5R1
Tel: (780) 409-9278
Fax: (780) 409-9279

www.itm.com - information@itm.com

Calibration Certificate

Customer: **LAMSAR INC**

Certificate: **32349-00-1**

UNIT IDENTIFICATION

Manufacturer: **FLUKE** Serial: **26470571WS** ✓
Model: **51-II** ID: **N/A**
Description: **DIGITAL THERMOMETER**

CALIBRATION DATE

Calibration Date: **16-Jul-2014**
Due Date: **16-Jul-2015**

CALIBRATION CONDITIONS

Temperature: **19.97 °C**
Humidity: **53 %**
Barometric Pressure: **N/A**

GENERAL INFORMATION

Procedure: **FLUKE 51-II: (SPEC:1Y) /5500 Rev: 1**
As Received: **Within Specifications**
As Returned: **As Received**
Data Type: **As Found-As Left** Adjusted: **No**
Remark: **N/A**

STANDARDS USED

<u>ID</u>	<u>Manufacturer</u>	<u>Model</u>	<u>Cal Date</u>	<u>Due Date</u>
INV009	FLUKE	5500A	20-Dec-2013	20-Dec-2014

The calibration was performed using measurement standards traceable to the National Measurement Institute Standards (NMIS) part of the National Research Council of Canada (NRC) or the National Institute of Standards and Technology (NIST), or to accepted intrinsic standards or measurement, or is derived by ratio type self-calibration techniques. Measurement uncertainties given in this report are based on a coverage factor of $k=2$ corresponding to a confidence level of approximately 95%.

Calibrated by: **G. Ykema**

Approved by:

Certificate: **32349-00-1**
Asset: **26470571WS.51-II**

Calibration Certificate
Data Type: **As Found-As Left**

Page 1 of 2



ITM INSTRUMENTS INC.

TORONTO

16975 Leslie Street
 Newmarket, ON
 L3Y 9A1
 Tel: (905) 952-3750
 Fax: (905) 952-3751

MONTREAL

20800 Boul. Industriel
 Ste-Anne-de-Bellevue, QC
 H9X 0A1
 Tel: (514) 457-7280
 Fax: (514) 457-4329

CALGARY

10505 48th St SE, Suite #101
 Calgary, AB
 T2C 2B7
 Tel: (403) 272-9332
 Fax: (403) 248-5194

EDMONTON

3452 91st St. NW,
 Edmonton, AB
 T6E 5R1
 Tel: (780) 409-9278
 Fax: (780) 409-9279

www.itm.com - information@itm.com

Test Results

<u>Test Description</u>	<u>True Value</u>	<u>Reading</u>	<u>Lower limit</u>	<u>Upper limit</u>	<u>Units</u>	<u>Test Status</u>	<u>Exp Uncert</u>
BACKLIGHT TEST							
Result of Operator Evaluation						Pass	
----- INPUT T1 -----							
THERMOCOUPLE TYPE J							
1000 °C		1000	999	1001	°C	Pass	6.0e-001 °C
600.0 °C		600.1	599.4	600.6	°C	Pass	1.4e-001 °C
300.0 °C		300.2	299.6	300.4	°C	Pass	1.4e-001 °C
100.0 °C		100.2	99.7	100.3	°C	Pass	1.2e-001 °C
0.0 °C		0.2	-0.3	0.3	°C	Pass	1.2e-001 °C
-150.0 °C		-149.6	-150.6	-149.4	°C	Pass	2.2e-001 °C
THERMOCOUPLE TYPE K							
1300 °C		1300	1299	1301	°C	Pass	6.6e-001 °C
1000 °C		1000	999	1001	°C	Pass	6.1e-001 °C
600.0 °C		600.0	599.4	600.6	°C	Pass	2.1e-001 °C
200.0 °C		200.1	199.6	200.4	°C	Pass	2.1e-001 °C
0.0 °C		0.1	-0.3	0.3	°C	Pass	1.4e-001 °C
-150.0 °C		-149.8	-150.6	-149.4	°C	Pass	2.6e-001 °C
HOLD TEST							
Result of Operator Evaluation						Pass	



CERTIFICATE OF CALIBRATION

This instrument was calibrated on the date shown to manufacturer's specifications using standards with accuracies traceable to National Institute of Standards and Technology (NIST) and in compliance with ISO/IEC-17025:2005. Calibration results relate to this item only.

Description:	RENTAL RECORDER	Customer:	LAM SAR MECHANICAL
Manufacturer	BRISTOL	Customer Code:	LAMSAR
Recorder Type:	PRESSURE	Customer P.O.:	4450
Asset No:	P1002 ✓	E & E Ref.:	EE986163-1
Range (Part or Full):	FULL (1000psig)	Tolerance:	+/-1%FSD (10psig)
		As Left Condition:	IN TOLERANCE

Uncertainty Statement : The reported expanded measurement uncertainty (see current published Calibration Scope) is stated as the standard uncertainty measurement multiplied by the coverage factor K = 2, which for a normal distribution corresponds to a coverage probability of approximately 95 percent. The test accuracy ratio of this calibration is at least 4:1 unless otherwise stated in the remarks at the end of the tabulation of results.

Standards Used in Calibration

Instrument	Model	Serial No.	Traceability No.	Recall Date
CHANDLER D.W.T.	23-1	21868	52481	SEPT.22/14


Environmental Conditions:

Temperature: 24.6°C
Humidity: 37%RH
Barometric Pressure: 29.43inHg
Calibration Date: JULY 16/14
Customer Due date: JULY 16/15

Calibration by:


Technician

Reviewed by:


Quality Rep.

Note: This Certificate may not be reproduced other than in full except with prior written approval of the issuing laboratory.

Form: CAL011 Rev 2

Page 1 of 2

✍

864 Philip Street E.
 Sarnia, ON N7T 7W2
 Phone (519) 336-7301
 Fax (519) 336-8082
 www.provincialcontrols.com

Certificate of Calibration

Report Number CTR-D5483

Provincial Reference:	PC-17640
------------------------------	----------

Manufacturer	Model	Gauge Number	Calibration Date	Expiration Date
US Gauge	0-1000PSI	LN-1000-1A ✓	7/16/2014	7/16/2015

Model Uncertainty
+/- ASME 2A of span (0.5%)

Customer:	Lamsar Mechanical
Purchase Order:	4450

All calibrations are performed in a controlled environment by qualified personnel using instrumentation and methods which guarantee that specifications claimed are reliable. The above item has been inspected and tested to comply with the relevant specifications, in accordance with the above purchase order


As Left Results			1000 PSI			
Reference Reading	Gauge Reading	Allowable Tolerance	Difference	Difference (% of reading)	Condition	
0	0.0	5.0	0.0	0	Pass	
499	500.0	5.0	-0.9	-3	Pass	
1000	1000.0	5.0	0.3	1	Pass	
498.9	500.0	5.0	-1.1	-3.666666667	Pass	
0	0.0	5.0	0.0	0	Pass	

Deadweight S/N 66937.0

Reference Standards used in this calibration are traceable to the National Institute of Standards and Technology through the following report numbers:

Report Number	Manufacturer	SR#	Uncertainty
0191-256225	Crystal Engineering	256225	0.25% of Full Scale

Calibrated By: 

Inspected By: 

864 Philip Street E.
 Sarnia, ON N7T 7W2
 Phone (519) 336-7301
 Fax (519) 336-8082
 www.provincialcontrols.com

Certificate of Calibration

Report Number CTR-D5484

Provincial Reference:	PC-17640
------------------------------	----------

Manufacturer	Model	Gauge Number	Calibration Date	Expiration Date
US Gauge	0-1000PSI	LN-1000-2A	7/16/2014	7/16/2015

Model Uncertainty
+/- ASME 2A of span (0.5%)

Customer:	Lamsar Mechanical
Purchase Order:	4450

All calibrations are performed in a controlled environment by qualified personnel using instrumentation and methods which guarantee that specifications claimed are reliable. The above item has been inspected and tested to comply with the relevant specifications, in accordance with the above purchase order

As Left Results			1000 PSI			
Reference Reading	Gauge Reading	Allowable Tolerance	Difference	Difference (% of reading)	Condition	
0	0.0	5.0	0.0	0	Pass	
503	500.0	5.0	3.1	10.33333333	Pass	
1000	1000.0	5.0	0.2	0.66666667	Pass	
503.3	500.0	5.0	3.3	11	Pass	
0	0.0	5.0	0.0	0	Pass	

Deadweight S/N 66937.0

Reference Standards used in this calibration are traceable to the National Institute of Standards and Technology through the following report numbers:

Report Number	Manufacturer	SR#	Uncertainty
0191-256225	Crystal Engineering	256225	0.25% of Full Scale

Calibrated By: 

Inspected By:  

864 Philip Street E.
 Sarnia, ON N7T 7W2
 Phone (519) 336-7301
 Fax (519) 336-8082
 www.provincialcontrols.com

Certificate of Calibration

Report Number CTR-D5487

Provincial Reference:	PC-17640
-----------------------	----------

Manufacturer	Model	Gauge Number	Calibration Date	Expiration Date
Mc Daniel	0-1000PSI	L-1000-7 ✓	7/16/2014	7/16/2015

Model Uncertainty
+/- ASME 2A of span (0.5%)

Customer:	Lamsar Mechanical
Purchase Order:	4450

All calibrations are performed in a controlled environment by qualified personnel using instrumentation and methods which guarantee that specifications claimed are reliable. The above item has been inspected and tested to comply with the relevant specifications, in accordance with the above purchase order

As Left Results				1000 PSI		
Reference Reading	Gauge Reading	Allowable Tolerance	Difference	Difference (% of reading)	Condition	
0	0.0	5.0	0.0	0	Pass	
498	500.0	5.0	-2.2	-7.333333333	Pass	
1001	1000.0	5.0	0.5	1.666666667	Pass	
497.4	500.0	5.0	-2.6	-8.666666667	Pass	
0	0.0	5.0	0.0	0	Pass	

Deadweight S/N 66937.0

Reference Standards used in this calibration are traceable to the National Institute of Standards and Technology through the following report numbers:

Report Number	Manufacturer	SR#	Uncertainty
0191-256225	Crystal Engineering	256225	0.25% of Full Scale

Calibrated By:

Inspected By:

864 Philip Street E.
 Sarnia, ON N7T 7W2
 Phone (519) 336-7301
 Fax (519) 336-8082
 www.provincialcontrols.com

Certificate of Calibration

Report Number CTR-D5486

Provincial Reference:	PC-17640
------------------------------	----------

Manufacturer	Model	Gauge Number	Calibration Date	Expiration Date
Wika	0-1000PSI	LN-1000-16 ✓	7/16/2014	7/16/2015

Model Uncertainty
+/- ASME 2A of span (0.5%)

Customer:	Lamsar Mechanical
Purchase Order:	4450


All calibrations are performed in a controlled environment by qualified personnel using instrumentation and methods which guarantee that specifications claimed are reliable. The above item has been inspected and tested to comply with the relevant specifications, in accordance with the above purchase order


As Left Results				1000 PSI		
Reference Reading	Gauge Reading	Allowable Tolerance	Difference	Difference (% of reading)	Condition	
0	0.0	5.0	0.0	0	Pass	
497	500.0	5.0	-2.8	-9.333333333	Pass	
997	1000.0	5.0	-2.8	-9.333333333	Pass	
496.8	500.0	5.0	-3.2	-10.666666667	Pass	
0	0.0	5.0	0.0	0	Pass	

Deadweight S/N 66937.0

Reference Standards used in this calibration are traceable to the National Institute of Standards and Technology through the following report numbers:

Report Number	Manufacturer	SR#	Uncertainty
0191-256225	Crystal Engineering	256225	0.25% of Full Scale

Calibrated By: 

Inspected By:  



1107 Moore Line, R.R.#1
Mooretown, Ontario N0N 1M0
Bus./Res. Phone: (519) 867-5361
Fax: (519) 867-2496

June 24, 2014

LamSar Inc.,
608 McGregor Road,
P. O. Box 338,
Sarnia, Ontario.
N7T 7J2

Att: Kyle Winter

CALIBRATION REPORT

Type: Dri-Flo II Temperature Recorder
Serial: #-002678 ✓
Range: 0 – 150°F

Calibration Date – June 24, 2014

<u>Calibrator</u>	<u>Recorder</u>
32	32
70	70
119	119

This is to certify that this instrument has been inspected and tested
against standards traceable to N.I.S.T.


Donald A. Stewart
DAS:grs





Volume of Pipe Calculation

Pipe Size	Pipe Sch.	Ft Lg	Gallons [UK]	Gallons [US]	Litres
30	XS	483	13,799.9	16,573.0	62735.7

PIPE O.D.	Pipe Wall	PIPE I.D.	Ft Lg	Gallons [UK]	Gallons [US]	Litres
30	0.5	29	483	13,799.9	16,573.0	62,735.8

A handwritten signature or mark, possibly initials, located in the lower right quadrant of the page.

CFCS-FRM-RHT-016-r01.docx
November 2010

Request for Hydrotest

Canadian Facilities Construction Services



Contractor LamSar Inc. Test No.: 4450-20
Location LamSar Shop Test Date: July 18, 2014
AFE/Project: 1241237A80(LIS) Job Description: SA Line 9B Reversal/Expansion

Hydrotest Drawing Number D-203-3.01-HT176-3-190LIS Q426

Test Media WATER YES AIR _____ OTHER _____

Volume (m³) 18.2

Pipe Sizes 30" & 20"

Pipe Grade 30" Gr.448 Cat I, 20" Gr.290 Cat I

Test Media Source Shop Potable Water

Permit No N/A Federal N/A Provincial N/A Municipal N/A

Authorization/Permission	
Treatment prior to test	<u>N/A</u>
Treatment after test	<u>N/A</u>
Disposal of test media	<u>To shop drains</u>
Notes	

Requested by:

Name (Print): Terry Morden

Signature:

Date: July 17, 2014

MPFCS-CKL-HTQC-025-r00.docx
 December 2010

Hydrostatic Test QA Checklist

Canadian Facility Construction Services



Contractor: LamSar Inc. **Date:** July 18/2014
Project: Sarnia Line 9B Reversal/ Expansion **Test No.:** 4450-20
Location: LamSar Shop **AFE#:** 1241237A80 (LIV)
CWP #: N/A

This checklist must be completed and attached to the hydrostatic test records prior to turnover. The following information must be completed prior to the hydrostatic tests as per Operations and Maintenance Manual Book 3: Pipeline Facilities, Section 07-02-01:

Task	Yes / No	Date	NOTES
Notifications	Y	18/07/2014	
Test Section Drawing	Y	18/07/2014	
Review Materials Documentation	Y	18/07/2014	
Establishing intended maximum operating pressure (MOP), and for deviations to existing MOP approval by Engineering	Y	18/07/2014	
All NDE Reviewed	Y	18/07/2014	
Equipment List	Y	18/07/2014	
Pre Hydro-Package Approvals	Y	18/07/2014	
Environmental Concerns / Issues	N/A	N/A	
Safety precautions specific to the circumstances, including setback distances for workers and the public	N/A	N/A	
Pre-job Meeting with Workers	Y	18/07/2014	
Calibration of Test Instruments	Y	18/07/2014	
Pressure Recorder Set	Y	18/07/2014	
Test Acceptance Criteria	Y	18/07/2014	

Contractor Representative:

Company Representative:

Name (Print): Terry Morden
 Signature:
 Date: July 18/2014

Name (Print): Andre Begin
 Signature:
 Date: July 18/2014

If the contractor has their own form that meets all information on this form the Contractor's form may be used.

Pressure Test Equipment Report

Canadian Facilities Construction Services



MPCFCS-PTR-065-R2

Page 1 of 1

CONTRACTOR	LamSar Inc.	TEST DATE	July 18/2014
PROJECT	SA Line 9B Reversal/Expansion	TEST No.	4450-20
LOCATION	LamSar Shop	AFE	1241237A80 (LIS)
DRAWING #.	D-203-3.01-HT176-3-190LIS, Q426	CWP #	N/A

PIPE DATA

NPS/OD	WT	Grade	Length	Manufacturer	Type
30"	12.7mm	Gr.448 Cat I	124'-0"(37.9m)	Sumitomo	SAW
20"	9.5mm	Gr. 290 Cat I	15'-0"(4.7m)	SeAH Steel Corp.	ERW

TEST DATA

Test Medium	Fill Volume
Shop Portable Water	18.2 Cubic Meters

	REFERENCE INSTRUMENTS		TEST EQUIPMENT		
	Deadweight Pressure	Liquid in Glass Thermometer	Pressure Recorder	Pressure Gauge	Temperature Recorder
Make	Fluke	Fluke	Barton	Wika	Barton
Range	0-5000 psi	-238 F to 1832 F	0-500 psi	0-1000 psi	0 F to 150F
Serial No.	2395137 ✓	26470619WS ✓	B874	LN-1000-59 LN-1000-18	B874

	CALIBRATION VERIFICATION BEFORE TEST				CALIBRATION VERIFICATION AFTER TEST			
	25% Test Pressure (T.P.)	50% T.P.	75% T.P.	100% T.P.	100% T.P.	75% T.P.	50% T.P.	25% T.P.
Deadweight	99.4 psi	205.8 psi	311.3 psi	424 psi	424 psi	322.5 psi	207.4 psi	102.1 psi
Pressure Recorder	99 psi	205 psi	311 psi	424 psi	424 psi	322 psi	207 psi	102 psi
Pressure Gauge	100 psi	207 psi	312 psi	424 psi	424 psi	323 psi	207 psi	102 psi

Test	Aim Test Pressure	Minimum	Maximum	Duration
Strength	425psig	413psig	429psig	4.25 hr
Leak	320psig	303psig	N/A	4.25 hr

See Accompanying Pages for Pressure and Temperature Records

Contractor Representative:

(Print) **Terry Morden**

 (Sign)

 Date: **July 18/2014**

Enbridge Representative:

(Print) **Andre Begin**

 (Sign)

 Date: **July 18/2014**

Pressure Test Data Report

LP Canadian Construction Services



LP-F-INSP-024-PTR-R0.DOT

CONTRACTOR NAME: LamSar Inc.
 LOCATION: LamSar Shop
 PROJECT / AFE: SA Line 9B Reversal/Expansion
1241237A80(LIS)
 TEST NO.: 4450-20
 DRAWING NO.: D-203-3.01-HT176-3-190LIS, Q426

Page 1 of 4

TEST DATE: July 18, 2014
 CWP NO.: N/A

TIME	DEADWEIGHT PRESSURE psi	TEMPERATURE°F			REMARKS (Weather, Volumes Added/Bled Off)
		AMBIENT (Thermometer)	PIPE MEDIUM (Recorder)	GROUND (Thermocouple)	
9:55	0.0	70.6	66	N/A	Begin Test, Run in Charts
10:15	0.0	70.8	66	N/A	Stabilize
10:25	99.4	71.0	66	N/A	Begin 25% Press. Up
10:30	99.7	71.2	66	N/A	Stabilize
10:40	205.8	71.3	66	N/A	Begin 50% Press. Up
10:45	206.0	71.4	66	N/A	Stabilize
10:50	311.3	71.6	67	N/A	Begin 75% Press. Up
10:55	311.5	71.8	67	N/A	Stabilize
11:05	421.7	72.1	67	N/A	Begin Strength Test, 100% Press. Up
11:15	421.9	72.4	67	N/A	Hold 4hr. 15 min. - Stabilize
11:30	422.1	72.7	67	N/A	Hold
11:45	422.2	72.9	68	N/A	Hold
12:00	422.3	73.1	68	N/A	Hold
12:15	422.5	73.3	68	N/A	Hold
12:30	422.8	73.6	68	N/A	Hold
12:45	423.0	73.9	68	N/A	Hold
1:00	423.1	74.0	68	N/A	Hold

Contractor Representative

Terry Morden

Print

Sign

July 18, 2014

Date

Company Representative

Andre Begin

Print

Sign

July 18, 2014

Date

Pressure Test Data Report

LP Canadian Construction Services



LP-F-INSP-024-PTR-R0.DOT

CONTRACTOR NAME: LamSar Inc.

LOCATION: LamSar Shop

PROJECT / AFE: SA Line 9B Reversal/Expansion
1241237A80(LIS)

TEST NO.: 4450-20

DRAWING NO.: D-203-3.01-HT176-3-190LIS, Q426

Page 2 of 4

TEST DATE: July 18, 2014

CWP NO.: N/A

TIME	DEADWEIGHT PRESSURE psi	TEMPERATURE°F			REMARKS (Weather, Volumes Added/Bled Off)
		AMBIENT (Thermometer)	PIPE MEDIUM (Recorder)	GROUND (Thermocouple)	
1:15	423.2	74.2	68	N/A	Hold
1:30	423.3	74.3	68	N/A	Hold
1:45	423.4	74.4	68	N/A	Hold
2:00	423.4	74.5	68	N/A	Hold
2:15	423.5	74.5	68	N/A	Hold
2:30	423.5	74.4	68	N/A	Hold
2:45	423.6	74.6	68	N/A	Hold
3:00	423.7	74.7	68	N/A	Hold
3:15	423.8	74.8	68	N/A	Hold
3:25	424.0	74.9	68	N/A	End Strength Test, 100% Press. Down
3:30	322.5	75.0	68	N/A	Begin Leak Test, 75% Press. Down
3:45	323.0	75.2	68	N/A	Hold 4 hr. 15min. - Stabilize
4:00	324.1	75.3	68	N/A	Hold
4:15	325.1	75.3	68	N/A	Hold
4:30	325.3	75.3	68	N/A	Hold
4:45	325.5	75.4	68	N/A	Hold
5:00	325.8	75.6	68	N/A	Hold

Contractor Representative Terry Morden

Print 

Sign _____

Date July 18, 2014

Company Representative Andre Begin

Print 

Sign _____

Date July 18, 2014

Pressure Test Data Report

LP Canadian Construction Services



LP-F-INSP-024-PTR-RO.DOT

CONTRACTOR NAME: LamSar Inc.
 LOCATION: LamSar Shop
 PROJECT / AFE: SA Line 9B Reversal/Expansion
1241237A80(LIS)
 TEST NO.: 4450-20
 DRAWING NO.: D-203-3.01-HT176-3-190LIS, Q426

Page 3 of 4

TEST DATE: July 18, 2014
 CWP NO.: N/A

TIME	DEADWEIGHT PRESSURE psi	TEMPERATURE°F			REMARKS (Weather, Volumes Added/Bled Off)
		AMBIENT (Thermometer)	PIPE MEDIUM (Recorder)	GROUND Thermocouple)	
5:15	326.0	75.7	68	N/A	Hold
5:30	326.3	75.8	68	N/A	Hold
5:45	326.5	75.9	68	N/A	Hold
6:00	326.6	76.0	68	N/A	Hold
6:15	326.8	76.1	68	N/A	Hold
6:30	327.0	76.2	68	N/A	Hold
6:45	327.4	76.3	68	N/A	Hold
7:00	327.8	76.4	68	N/A	Hold
7:15	328.2	76.5	68	N/A	Hold
7:30	328.7	76.7	68	N/A	Hold
7:45	329.6	76.9	68	N/A	Hold
7:55	331.0	77.1	68	N/A	End Leak Test, 75% Press. Down
8:05	207.4	77.2	68	N/A	Begin 50% Press. Down
8:10	207.5	77.2	68	N/A	Stabilize
8:15	102.0	77.2	68	N/A	Begin 25% Press. Down
8:20	102.1	77.2	68	N/A	Stabilize
8:25	0.0	77.2	68	N/A	Run out Charts

Contractor Representative Terry Morden
 Print
 Sign _____
 Date July 18, 2014

Company Representative Andre Begin
 Print
 Sign _____
 Date July 18, 2014



1107 Moore Line, R.R.#1
Mooretown, Ontario N0N 1M0
Bus./Res. Phone: (519) 867-5361
Fax: (519) 867-2496

April 25, 2014

LamSar Inc.,
608 McGregor Road,
P. O. Box 338,
Sarnia, Ontario.
N7T 7J2

Att: Max Lessard

CALIBRATION REPORT

Type: Fluke Pressure Calibrator
Model: 7175000G
Serial #2395137 ✓
Range: 0 – 5000 PSI

Calibration Date – April 25, 2014

<u>Calibrator</u>	<u>Pressure Calibrator</u>
0	0
1000	1000
2000	2000
3000	3000
4000	3999.5
5000	4999

This is to certify that this instrument has been inspected and tested
against standards traceable to N.I.S.T.

A handwritten signature in blue ink that reads 'Donald A. Stewart'.
Donald A. Stewart
DAS:grs

A handwritten mark in blue ink, possibly initials or a signature, consisting of a vertical line with a horizontal stroke at the bottom.



TORONTO
16975 Leslie Street
Newmarket, ON
L3Y 9A1
Tel: (905) 952-3750
Fax: (905) 952-3751

MONTREAL
20800 Boul. Industriel
Ste-Anne-de-Bellevue, QC
H9X 0A1
Tel: (514) 457-7280
Fax: (514) 457-4329

CALGARY
10505 48th St SE, Suite #101
Calgary, AB
T2C 2B7
Tel: (403) 272-9332
Fax: (403) 248-5194

EDMONTON
3452 91st St. NW,
Edmonton, AB
T6E 5R1
Tel: (780) 409-9278
Fax: (780) 409-9279

www.itm.com - information@itm.com

Calibration Certificate

Customer: **LAMSAR INC**

Certificate: **17706-00-1**

UNIT IDENTIFICATION

Manufacturer: **FLUKE**

Serial: **26470619WS** ✓

Model: **51 II**

ID: **N/A**

Description: **DIGITAL THERMOMETER**

CALIBRATION DATE

Calibration Date: **27-Mar-2014**

Due Date: **27-Mar-2015**

CALIBRATION CONDITIONS

Temperature: **22.01 °C**

Humidity: **13 %**

Barometric Pressure: **N/A**

GENERAL INFORMATION

Procedure: **FLUKE 51-II: (SPEC:1Y) /5500 Rev: 1**

As Received: **Within Specifications**

As Returned: **As Received**

Data Type: **As Found-As Left** Adjusted: **No**

Remark: **N/A**

STANDARDS USED

<u>ID</u>	<u>Manufacturer</u>	<u>Model</u>	<u>Cal Date</u>	<u>Due Date</u>
INV009	FLUKE	5500A	20-Dec-2013	20-Dec-2014

The calibration was performed using measurement standards traceable to the National Measurement Institute Standards (NMIS) part of the National Research Council of Canada (NRC) or the National Institute of Standards and Technology (NIST), or to accepted intrinsic standards or measurement, or is derived by ratio type self-calibration techniques. Measurement uncertainties given in this report are based on a coverage factor of $k=2$ corresponding to a confidence level of approximately 95%.

Calibrated by: **G. Ykema**

Approved by: _____

Certificate: **17706-00-1**
Asset: **26470619WS.51II**

Calibration Certificate
Data Type: **As Found-As Left**

Page 1 of 2



TORONTO
 16975 Leslie Street
 Newmarket, ON
 L3Y 9A1
 Tel: (905) 952-3750
 Fax: (905) 952-3751

MONTRÉAL
 20800 Boul. Industriel
 Ste-Anne-de-Bellevue, QC
 H9X 0A1
 Tel: (514) 457-7280
 Fax: (514) 457-4329

CALGARY
 10505 48th St SE, Suite #101
 Calgary, AB
 T2C 2B7
 Tel: (403) 272-9332
 Fax: (403) 248-5194

EDMONTON
 3452 91st St. NW,
 Edmonton, AB
 T6E 5R1
 Tel: (780) 409-9278
 Fax: (780) 409-9279

www.itm.com - information@itm.com

Test Results

<u>Test Description</u>	<u>True Value</u>	<u>Reading</u>	<u>Lower limit</u>	<u>Upper limit</u>	<u>Units</u>	<u>Test Status</u>	<u>Exp Uncert</u>
BACKLIGHT TEST							
Result of Operator Evaluation						Pass	
----- INPUT T1 -----							
THERMOCOUPLE TYPE J							
1000 °C		1000	999	1001	°C	Pass	6.0e-001 °C
600.0 °C		600.0	599.4	600.6	°C	Pass	1.4e-001 °C
300.0 °C		300.0	299.6	300.4	°C	Pass	1.4e-001 °C
100.0 °C		99.9	99.7	100.3	°C	Pass	1.2e-001 °C
0.0 °C		-0.1	-0.3	0.3	°C	Pass	1.2e-001 °C
-150.0 °C		-150.1	-150.6	-149.4	°C	Pass	2.2e-001 °C
THERMOCOUPLE TYPE K							
1300 °C		1300	1299	1301	°C	Pass	6.6e-001 °C
1000 °C		1000	999	1001	°C	Pass	6.1e-001 °C
600.0 °C		600.3	599.4	600.6	°C	Pass	2.1e-001 °C
200.0 °C		200.4	199.6	200.4	°C	Pass	2.1e-001 °C
0.0 °C		0.3	-0.3	0.3	°C	Pass	1.4e-001 °C
-150.0 °C		-149.5	-150.6	-149.4	°C	Pass	2.6e-001 °C
HOLD TEST							
Result of Operator Evaluation						Pass	

Certificate: 17706-00-1
 Asset: 26470619WS.5111

Calibration Certificate
 Data Type: As Found-As Left

Page 2 of 2



1107 Moore Line, P.R.#1
Mooretown, Ontario N0N 1M0
Bus./Res. Phone: (519) 867-5361
Fax: (519) 867-2496

07-Jan-14

Enbridge,
P. O. Box 128,
1010 Plank Rd.,
Sarnia, Ontario
N7T 7H8

CALIBRATION REPORT

Type: Barton Pressure & Temperature Recorder
Serial #B874 ✓
Range 0 to 500 PSI
0 to 150°F

	<u>Recorder</u>	<u>Calibrator</u>
Temperature °F	32	32
	91	91
	137	137
Pressure PSI	0	0
	100	100
	200	200
	300	300
	400	400
	500	500

This is to certify that this instrument has been inspected and tested against standards traceable to N.I.S.T.


Certified by Donald A. Stewart
DAS:grs



864 Philip Street E.
 Sarnia, ON N7T 7W2
 Phone (519) 336-7301
 Fax (519) 336-8082
 www.provincialcontrols.com

Certificate of Calibration

Report Number CTR-D5481

Provincial Reference: PC-17633

Manufacturer	Model	Gauge Number	Calibration Date	Expiration Date
Wika	0-1000PSI	LN-1000-59 ✓	7/15/2014	7/15/2015

Model Uncertainty
+/- ASME 2A of span (0.5%)

Customer:	Lamsar Mechanical
Purchase Order:	4450


All calibrations are performed in a controlled environment by qualified personnel using instrumentation and methods which guarantee that specifications claimed are reliable. The above item has been inspected and tested to comply with the relevant specifications, in accordance with the above purchase order


As Left Results				1000 PSI	
Reference Reading	Gauge Reading	Allowable Tolerance	Difference	Difference (% of reading)	Condition
0	0.0	5.0	0.0	0	Pass
502	500.0	5.0	1.7	5.66666667	Pass
1000	1000.0	5.0	0.2	0.66666667	Pass
498.9	500.0	5.0	-1.1	-3.66666667	Pass
0	0.0	5.0	0.0	0	Pass

Deadweight S/N 66937.0

Reference Standards used in this calibration are traceable to the National Institute of Standards and Technology through the following report numbers:

Report Number	Manufacturer	SR#	Uncertainty
0191-256225	Crystal Engineering	256225	0.25% of Full Scale

Calibrated By: 

Inspected By:  

864 Philip Street E.
 Sarnia, ON N7T 7W2
 Phone (519) 336-7301
 Fax (519) 336-8082
 www.provincialcontrols.com

Certificate of Calibration

Report Number CTR-D5482

Provincial Reference:	PC-17633
-----------------------	----------

Manufacturer	Model	Gauge Number	Calibration Date	Expiration Date
Wika	0-1000PSI	LN-1000-18 ✓	7/15/2014	7/15/2015

Model Uncertainty
+/- ASME 2A of span (0.5%)

Customer:	Lamsar Mechanical
Purchase Order:	4450

All calibrations are performed in a controlled environment by qualified personnel using instrumentation and methods which guarantee that specifications claimed are reliable. The above item has been inspected and tested to comply with the relevant specifications, in accordance with the above purchase order

As Left Results				1000 PSI	
Reference Reading	Gauge Reading	Allowable Tolerance	Difference	Difference (% of reading)	Condition
0	0.0	5.0	0.0	0	Pass
497	500.0	5.0	-3.0	-10	Pass
1002	1000.0	5.0	1.9	6.333333333	Pass
499.7	500.0	5.0	-0.3	-1	Pass
0	0.0	5.0	0.0	0	Pass


Deadweight S/N 66937.0

Reference Standards used in this calibration are traceable to the National Institute of Standards and Technology through the following report numbers:

Report Number	Manufacturer	SR#	Uncertainty
0191-256225	Crystal Engineering	256225	0.25% of Full Scale

Calibrated By: *[Signature]*

Inspected By: *[Signature]*



**Facility Construction Pressure Recorder Chart
 Identification Stamp**



Enbridge Test # or License #: 4450-20
 Location: LamSar Shop
 Project: Line 9B Reversal/Expansion, Sarnia
 AFE #: 1241237A80 (LIS)
 Test Date: July 18/2014
 Piping Service & Flange #: Hydrocarbon 150# (PN-20)
 Maximum Operating Pressure: 275 psi
 Strength Test Pressure: 425 psi
 Min: 413 psi Max: 429 psi Duration: 4.25 hr.
 Time On & Initial (Enbridge): 11:05am
 Time Off & Initial (Enbridge): 3:25pm
 Leak Test Pressure: 320 psi
 Min: 303 psi Duration: 4.25hr.
 Time On & Initial (Enbridge): 3:30 pm
 Time Off & Initial (Enbridge): 7:55 pm
 Test Medium: Potable Water
 Pressure Element Range: 0-500 psi (Blue pen color)
 Temperature Element Range: 0-150 F (Red pen color)
 Drawing Numbers: D-203-3.01-HT176-3-190LIS_Q426
 Contractor Job Number: 4450
 Contractor Test Number: 4450-20
CONTRACTOR REPRESENTATIVE
 (Print/Sign) Terry Morden
ENBRIDGE REPRESENTATIVE
 (Print/Sign) Andre Begin