

LINE 9B REVERSAL & LINE 9 CAPACITY EXPANSION PROJECT

Section 58 Order XO-E101-003-2014
Condition 8 – Monthly Construction Progress Report
Reporting Period: April 26 to May 31, 2014

CONSTRUCTION PROGRESS REPORT

1.0 OVERALL CONSTRUCTION PROGRESS

This Reporting Period's Construction Activities

- Sarnia Terminal
 - Valves installed
 - 24" manifold removed
 - Excavation work completed
 - Electrical and mechanical work
- North Westover Station
 - Drain up and isolation completed
 - New spools installed
 - Valves and piping removed
- Cardinal Station
 - Mobilization completed
 - Drain up work started
 - Excavation and survey work started
- Hilton Station
 - Excavation work
- Terrebonne Station
 - No activity
- Montreal Terminal
 - Mobilization of trailers completed

Next Month's Anticipated Activities

- Sarnia Terminal
 - DRA skids to be installed
 - Piles for manifold to be installed
- North Westover Station
 - Demolition work completed
 - New valve support foundations to be constructed
- Hilton Station
 - Drain up and isolation of facility completed
- Terrebonne Station
 - Trailer and equipment mobilized
- Montreal Terminal
 - Excavation work to be completed

2.0 SAFETY ISSUES

None

3.0 SECURITY ISSUES

Date	Description of issue	Location	Reported by	Reported to	Action Taken
19-May-14	Upon arrival at site in the morning a breach in the perimeter fence was noticed by the contractor and reported to Enbridge local operations. Two reels of insulated electrical cables were found in the ditch immediately outside of the fence. Inventory of material reveals nothing else was stolen.	Sarnia Terminal	Contractor	Enbridge Safety Inspector	The incident was reported to corporate security and the local police. Both cable reels were recovered and the fence was repaired. Additional security was put in place to monitor the area throughout the night.

4.0 SOCIO-ECONOMIC ISSUES

None

5.0 ENVIRONMENTAL ISSUES

None

6.0 NON-COMPLIANCES

None